

Works Notice

February and March 2026

Boggo Road and Southern Area - construction update

Throughout February and March, work will continue on the external canopy structural steel of the Boggo Road station building. Roof and fascia capping works are underway, with gutter installation complete.

Boggo Road station fit-out

Station fit-out works are progressing, with installation of the tunnel ventilation system (TVS) nearing completion. Tiling is underway on the station platform level, and fit-out of general electrical equipment (speakers and lighting), as well as signage, is progressing.

Yamma bridge construction

Installation of the Yamma bridge canopy is now complete. During the coming months, work will continue on the pedestrian lift, safety screens, frames and access stairs.



Image above. Yamma Bridge canopy complete

Southern Portal construction

In the Southern Area, earthworks to fill in the temporary decline structure are complete. Earthworks are continuing at Kent Street, with road works, drainage and construction of sediment ponds within the rail corridor underway.

Boggo Road precinct works

In 2026, upgrades to the urban realm will be undertaken. This will include footpath remediation, new drainage, road resurfacing and installation of underground services. Work will be carried out in stages to minimise impacts to road, pedestrian, local access and public transport.

Temporary footpath closures on Boggo Road will be in place to enable utilities work and steel canopy installation. Further notification will be issued to ensure local residents are kept up to date.



Image above. Boggo Road station fit-out

Boggo Road construction

Boggo Road to Joe Baker Street

- | | |
|---|---|
| Ongoing
Day and
night work | <ul style="list-style-type: none">• Formwork, concrete pours, steel fixing and steel reinforcement within the station building and above ground level.• Concrete pours requiring the use of compressors, concrete pumps, agitators, concrete vibrators and temporary intermittent stop-and-hold traffic arrangements.• Heavy plant movement (during the day and at night) including use of cranes, transport and delivery of materials, equipment, and machinery via Boggo Road, Joe Baker Street and Peter Doherty Street requiring stop-and-hold traffic arrangements.• Mechanical and electrical service fit-out within the station box and delivery and installation of permanent structural steel, blockwork and tiling.• Excavation and construction adjacent to the Eastern Busway requiring site boundary barrier adjustments and partial lane closures.• Removal of temporary structures will continue making way for the final external urban realm. This involves the use of excavators to remove concrete. |
|---|---|

Southern Portal construction

Kent Street to Railway Terrace

- | | |
|---|---|
| Ongoing
Day and
night work | <ul style="list-style-type: none">• Crane lifts, movement of large plant and machinery including delivery of equipment and materials via Kent Street and Railway Terrace, requiring intermittent road and shared user path closures.• Temporary relocation of construction fencing and barriers on Railway Terrace and Kent Street, to assist with service pit inspections and remediation, earthworks, utility maintenance and road works including landscaping, kerb reinstatement and asphaltting.• Installation of rail infrastructure, and excavation and crane works within the rail corridor.• Mechanical and electrical service fit-out including installation of cable trays, cable pulling and service walkways. |
|---|---|

Pedestrian and cycle bridge construction

Peter Doherty Street to Kent Street

- | | |
|---|--|
| Ongoing
Day and
night work | <ul style="list-style-type: none">• Ongoing works including installation of safety frames and screens, passenger lift and access stairs.• Concrete pours requiring concrete pumps, agitators and vibrators.• Delivery of equipment and materials via Boggo Road, Joe Baker and Peter Doherty Street, as well as Kent Street and PA Hospital access road.• Drainage and earthworks - Kent Street.• Demobilisation of site on Peter Doherty Street and reintroduction of two-way vehicle |
|---|--|

General construction hours:

- Boggo Road station construction hours are 24 hours Monday to Friday and 6:30am to 6:30pm on Saturdays unless advised.
- Southern Tunnel Portal and pedestrian and cycle bridge construction is undertaken 24 hours, seven days a week. This includes work during weekend rail corridor closures.

What to expect during construction:

- Increased levels of noise, dust and vibration
- Construction vehicles travelling to and from the worksite via Boggo Road, Joe Baker Street and Peter Doherty Street, Rawnsley Street, Railway Terrace, Dutton Street and Kent Street
- Delivery of materials and equipment to the worksite at night
- Extended concrete pours scheduled to start early in the morning
- Temporary closures of local streets including Kent, Joe Baker and Peter Doherty streets
- Potential short-term disruption to utility services. Additional notification will be provided if impacts are expected.



1800 010 875



crossriverrail@cbgujv.com.au



crossriverrail.qld.gov.au



If you need an interpreter to assist you in understanding this document, please call the Translating and Interpreting Service (TIS National) on 131 450 and request to be transferred to Multicultural Affairs Queensland on 13 QGOV (13 74 68)

CROSSRIVERRAIL
DELIVERY AUTHORITY



Queensland
Government