

Works Notice

July 2023

Construction update Dutton Park station

During June 2023, UNITY Alliance continued construction of retaining wall structures and noise walls at Dutton Park station. In July 2023, work will continue on construction of the new platforms 1 and 2, drainage and overhead electrical structures.

Details of work

The following activities are scheduled to occur between 6:30am and 6:30pm, Monday to Saturday during July 2023, weather and construction conditions permitting:

- Continue construction of a new retaining wall near Cope Street and the Annerley Road and Cornwall Street intersection
- Continue construction of platforms 1 and 2 including the installation of drainage and services
- Construction of a rail corridor maintenance access and noise barrier alterations at Fenton Street, Fairfield
- Continue construction of a noise barrier between Cope and Sampson streets
- Commence construction of the new station entrance on Noble Street including earthworks and service relocation
- Construction of a retaining walls along Kent Street including shotcrete and piling works.

During July the right turn lane from Annerley Road (inbound) into Cornwall Street / Kent Street will reopen. Additional notification will be provided to the community prior to the turning lane reopening.

Out of hours work

The following activities will occur outside the project's normal working hours, weather and construction conditions permitting:

Location	Date and hours of work	Type of work
Between Ensign Avenue and Kent Street	Intermittently between 6:30pm and 6:30am throughout July 2023	<ul style="list-style-type: none"> • Occasional equipment and materials deliveries to site • Service identification using a vacuum truck around the station precinct.
	Between 12:00am Saturday 1 and 3:00am Monday 3 July 2023	Day shift <ul style="list-style-type: none"> • Retaining wall construction near Kent Street including concrete deliveries and pours • Platform 1 and 2 construction and drainage works • Noise barrier construction at Fenton Street, and between Cope and Sampson streets.
	Between 12:00am Saturday 15 and 3:00am Monday 17 July 2023	Night shift <ul style="list-style-type: none"> • Installation of overhead electrical structures, signalling equipment, cable routes and pits within the rail corridor • Earthworks for signalling and overhead structures • Track work and maintenance.

What to expect

During these works you will notice some disruptions such as:

- Access into the corridor will be via Annerley Road, Cope Street, Fenton Street, Noble Street, Kent Street, Sampson Street, Mildmay Street and Ensign Avenue. Traffic management will be set up to manage an increase in vehicle movements in these areas. Please follow the direction of traffic control and signage and allow for extra time to travel
- Increased noise, vibration and dust associated with the use of heavy machinery and equipment
- Trucks and machinery including concrete trucks and pumps, frontend loaders, excavators with rock breakers, vacuum trucks, piling rig, mobile cranes, small power tools, minor vibrating equipment and mobile lighting towers to light work areas at night.

We appreciate your patience during construction and will continue to update you as work progresses.

Rail corridor access points, traffic changes and pedestrian detours during July 2023

